

ASSEGAI SALDANHA PROGRAMME	
DATE	TASK
28 Sept - 2 Oct 20	Site Sensitivity Verification <i>Complete</i>
28 Sept - 9 Oct 20	Specialist Scoping <i>Complete</i>
30-Sep-20	Request for Pre-App Meeting <i>Complete</i>
05-Oct-20	Pre-App meeting with DEFF <i>Complete</i>
08-Oct-20	NID Submission to HWC
16 Oct- 16 Nov 20 (30 days)	Public Review of <i>Pre-Application</i> Draft Scoping Report <i>Complete</i>
26 Oct - 9 Nov 20	<i>Pre-Application</i> PPP Activities <i>Complete</i>
26-Nov-20	Compilation of <i>Amended</i> PPP Plan <i>Complete</i>
27-Nov-20	DEFF Provide feedback on <i>Amended</i> PPP Plan <i>Complete</i>
27-Nov-20	Submission of Application
27-Nov-20	DEFF Acknowledge Application & Provide Ref Nr.
28 Nov 20 - 18 Jan 21 (30 days)	Public Review of Draft Scoping Report
19 Jan 2021 - 1 Feb 21	Finalisation of Scoping Report
01-Feb-21	Submission of Final Scoping Report
2 Feb 2021 - 16 Mar 21	DEFF consider Scoping Report
2 Feb 2021 - 17 Mar 21	Preparation of Draft EIR
2 Feb 2021 - 17 Mar 21	Preparation of AEL
17-Mar-21	Feedback from DEFF on Scoping Report
17 Mar - 19 Apr 21	Public Review of Draft EIR
19 Apr - 26 Apr 21	Compilation of Final EIR
26-Apr-21	Submission of Final EIR
26-Apr-21	Submission of AEL Application
28 Apr - 11 Jun 21 (<i>42 days - accelerated timeframe</i>)	<i>DEFF consider EIR</i>
11-Jun-21	DEFF issue Decision on Application
11-Jun-21	Notification of decision to I&APs

DEFF
Public Comment Period